

## Shane Murphy

---

**From:** Shane Murphy  
**Sent:** Friday, September 13, 2024 4:09 PM  
**To:** Shane Murphy  
**Subject:** 2024 South Forestview Area Improvements - Project Update – September 13, 2024

Residents and Project Stakeholders:

Concrete work, including driveways and sidewalk, was completed throughout the project this week. Anderson Brothers completed the remainder of asphalt driveway paving to the northern project limit. Crews continued site work near the future trailhead on Forestview Drive. The turf restoration subcontractor continued to complete seeding and sodding along Forestview Drive, Riverwood Road, and Parkview Circle.

### [Project Schedule/ Upcoming Work:](#)

The Contractor's tentative schedule for upcoming work includes:

- Electrical work is scheduled to begin next week at both sanitary sewer lift stations.
- Crews intend to begin adjustment of manhole covers and water valves next week, raising those components to finished elevation.
- Tree planting around each lift station and along the new pedestrian trail is scheduled to begin next week.
- The turf restoration subcontractor is scheduled to continue soil preparation and placement of sod next week along Forestview Drive.

---

### [Water Ponding in Ditches:](#)

Water accumulation in ditch bottoms is a normal condition following rain events, especially in areas of newly placed sod or seed. As turf restoration continues and roots extend into the soil, the duration of ponding in ditch bottoms will begin to decrease. We appreciate your patience and understanding while root development takes place. If you have any additional questions or concerns regarding storm water storage, please contact Shane Murphy at 612.226.7984 or [smurphy@sehinc.com](mailto:smurphy@sehinc.com)

### [Private Utility Interruptions May Occur as Work Continues \(Gas, Internet, Power\)](#)

There have been interruptions to various utility services after lines were impacted as construction progressed. Residents should be aware that this impact may occur as the underground work is completed. RL Larson and the other Contractors do their best to take care around the private utility lines (gas/internet/power), but the reality is that impacts do occur with this type of work. Please note, if you do have any impacts with your private gas, internet, or power service, please contact your service provider to alert them of the outage or issue.

### [Package Deliveries:](#)

Project staff have been in contact with package delivery services, coordinating access to the South Forestview neighborhood. Private delivery services such as UPS, FedEx, DHL, etc. intend to deliver packages as access allows and contact residents to re-schedule delivery if needed. USPS policies do not allow for delivery of mail or packages in construction zones but will deliver mail and packages to temporary mailboxes. In the event that a package is not able to fit inside the temporary mailbox, USPS will provide a notification to pick up the package at the local Post Office.

### [Irrigation System Repair:](#)

As topsoil and restoration work is completed throughout the project area, the contractor intends to make all necessary repairs to irrigation systems impacted by construction. If you have not already done so, please notify SEH staff if you notice any damage to existing irrigation systems.

### [Work Zones:](#)

Notice on Construction Zone Activities:

- Road work signs or other temporary signage will be installed throughout the project areas to warn motorists and protect workers during construction. Please pay careful attention to the warning signs. Please exercise caution as you navigate the work zones.

[Project Website:](#)

Please note the link below, which includes the information about the project.

Link: <https://www.sehinc.com/baxter2024southforestview>

Please reach out to me if you have questions related to the project.

Regards,

Shane Murphy (SEH, Inc.)  
Lead Resident Project Representative  
Short Elliott Hendrickson Inc.  
612.226.7984 cell  
[smurphy@sehinc.com](mailto:smurphy@sehinc.com)

Scott Hedlund, PE (MN)  
Project Manager | Principal  
Short Elliott Hendrickson Inc.  
612.865.3509 cell  
[shedlund@sehinc.com](mailto:shedlund@sehinc.com)