

**CSAH 2 & 32 Street Reconstruction
Milaca, Minnesota**

Project Update



SEH NO. MILLE 146426

Project Contacts

SEH - Project Representative

GAREY PANKONIN

612.403.4251 (Cell)

gpankonin@sehinc.com

SEH - Project Manager

GREG ANDERSON, PE

3535 Vadnais Center Drive

St. Paul, MN 55110

651.490.2172 (Office)

612.720.5882 (Cell)

ganderson@sehinc.com

Landwehr Construction, Inc.

DEREK BURGRAFF

Project Manager

846 3rd St. S.

St. Cloud, MN 56301

320.252.1494 (Office)

derek@landwehrconstruction.com

Landwehr Construction, Inc.

CLINT CHRISTIANS

Project Superintendent

846 3rd St. S.

St. Cloud, MN 56301

320.252.1494 (Cell)

clint@landwehrconstruction.com

Mille Lacs County

HOLLY WILSON, PE

Public Works Director

635 2ND St. SE

Milaca, MN 56353

320.983.8378 (Office)

holly.wilson@millelacs.mn.gov

April 9, 2021 | Project Update No. 21

Project Schedule

- As we all know the project was not completed last fall as planned.
- All project streets have their first layer of bituminous pavement and are open to traffic.
- Next week you will begin to see signs of the work beginning to resume.

Next Week's Anticipated Work

- Within the next week the contractor, Landwehr Construction, will begin grading the boulevards to finish the new concrete sidewalk and curbing on the east end of 2nd Street SE from near 5th Avenue SE out to TH 23.
- We will have a more detailed update next week on the project schedule.

Street's Closed to Traffic

- All project streets are now open
- Watch for future short-term closures as work resumes.

Miscellaneous

- County, City and Project staff will be reviewing the project in the coming weeks for any issues that need repair as well as ensure grass is growing in the disturbed areas.
- If you have concerns/issues from over the winter ie: cracked driveway or sidewalk, boulevard settlement, etc., please contact Garey at 612.403.4251 or Greg at 612.720.5883.