

CSAH 2 & 32 Street Reconstruction
Milaca, Minnesota

Project Update



SEH NO. MILLE 146426

Project Contacts

SEH - Project Representative

GAREY PANKONIN

612.403.4251 (Cell)

gpankonin@sehinc.com

SEH - Project Manager

GREG ANDERSON, PE

3535 Vadnais Center Drive

St. Paul, MN 55110

651.490.2172 (Office)

612.720.5882 (Cell)

ganderson@sehinc.com

Landwehr Construction, Inc.

DEREK BURGRAFF

Project Manager

846 3rd St. S.

St. Cloud, MN 56301

320.252.1494 (Office)

derek@landwehrconstruction.com

Landwehr Construction, Inc.

CLINT CHRISTIANS

Project Superintendent

846 3rd St. S.

St. Cloud, MN 56301

320.252.1494 (Cell)

clint@landwehrconstruction.com

Mille Lacs County

HOLLY WILSON, PE

Public Works Director

635 2ND St. SE

Milaca, MN 56353

320.983.8378 (Office)

holly.wilson@millelacs.mn.gov

July 31, 2020 | Project Update No. 6

This Week's Work

- Landwehr Construction finished installing new sanitary sewer mains in 2nd Street SW.
- Landwehr continued installing new water main in 2nd Street SW up to Central Avenue.
- Landwehr began street construction on 3rd Avenue SW
- Michels finished the gas main and service replacement within the project limits.

Next Week's Anticipated Work

- Boulevard trees that will be removed in Phases 3 & 4 were marked this week and will be removed next week. If you have a tree marked for removal, you should have received a letter on replacement tree(s).
- Landwehr will continue installing new storm sewer in 2nd St. SW up to Central Avenue.
- New curb & gutter will be installed on 3rd Avenue SW
- Landwehr plans to pulverize the existing street surface in **Phase 3 on August 10th**.

Street's Closed to Traffic

- 3rd Avenue SW between TH 23 and 2nd Street SW
- 2nd Street SW between 3rd Avenue SW and Central Avenue

Access Closures

- First National Bank drive through access will be closed intermittently over the next two weeks. Watch for signs.