



MEMORANDUM

TO: Honorable Mayor and City Council, Project Management Team
c/o Jeff Hulsether, PE – City Engineer

FROM: Scott D. Hedlund, PE, PMP

DATE: October 31, 2016

RE: Brainerd Lakes Regional Airport Utility Extension
Monthly Project Status Update
SEH No. BRDMN 131759 20.00

The following is an update on the status of the Construction Phase of the project:

- I. Construction Progress
 - A. Construction started April 11, 2016 in the Lum Park area.
 - B. Horizontal Directional Drilling (HDD)
 1. Area 1
 - a. **All pipe has been installed.**
 - b. **Ongoing open cut grade correction work on 12-inch gravity sanitary sewer under Lum Park Road with detour.**
(1) This work is planned to be completed in November.
 - c. **Ongoing flushing and testing.**
 2. Area 2
 - a. 6-inch sewer force main pipe has been installed.
(1) Flushing and testing remains.
 - C. Jack Bore Steel Casings Under TH 210 (Project Area 1)
 1. **All planned jack bore steel casing work is complete**
 - D. Open cut sewer and water (Project Area 1)
 1. **All pipe has been installed with the exception of storm sewer at the Lum Park Booster/Lift Station Site.**
 - a. **Storm sewer is planned for installation in November.**
 2. **Ongoing flushing and testing.**
 - E. E Street open cut sewer (Project Area 3)
 1. **All planned sewer has been installed including grade repairs east of 8th Avenue NE and street restoration.**

- a. **There is a pending change order for grade repairs to the sewer east of 8th Avenue NE due to grade issues with the existing pipe the new pipe connected to.**
 - b. **Final televising of the repair segment east of 8th Avenue NE remains.**
 - F. Lum Park lift station/booster station site (Project Area 1)
 - 1. **Underground sewer and water piping has been installed.**
 - a. **Testing remains.**
 - b. **Ongoing grade corrections to the gravity sewer under Lum Park Road that connects SS 1 and 2, anticipated completion in November 2016.**
 - 2. **Booster station building has been delivered and set on foundation.**
 - a. **Ongoing electrical work.**
 - 3. **Lift station wetwell and valve vault are installed.**
 - a. **Electrical work remains.**
 - 4. **Site grading and storm sewer work remains.**
 - 5. **Curb and street restoration remains.**
 - a. **Paving of booster station site remains**
 - G. Jordan Road lift station
 - 1. **The wetwell and valve manhole are installed.**
 - 2. **Electrical work remains.**
 - H. Dewatering
 - 1. **Ongoing dewatering operations in the Lum Park Road/ 15th Avenue NE area for sewer grade repair work.**
 - 2. Tom's Backhoe has been working with Minnesota Department of Natural Resources (DNR) submitting weekly pumping data etc for the project dewatering permit.
 - a. The DNR issued a cease and desist order to stop dewatering that affects Whiteley Creek on August 8th until the permit details get resolved.
 - b. There has been no further correspondence from the DNR.
 - 3. **Two property owners on northwest side of TH 210, east of Wonderland Park Road continue to be connected to a temporary above ground water system served from existing water main on Wonderland Park Road.**
 - a. **On October 17, 2016 the City Council approved drilling new wells for each resident.**
 - b. **Installation of the wells is planned for early November 2016.**
 - I. Cured In-Place Pipe (CIPP) work (Project Area 4) on E Street west from League Ave NE
 - 1. **Lining of the existing sanitary sewer and manhole rehabilitation work has been completed.**
 - 2. **Televising remains.**
- II. Construction Schedule/Staging
 - A. The Contractor has conveyed the following general construction schedule/staging plans (subject to change):
 - 1. **There are pavement and turf restoration work items that will carry over to 2017, but the Contractor's plan is still to substantially complete the project in 2016.**
 - a. **Significant amounts of testing remain including:**
 - (1) **Water main: hydrostatic pressure testing, conductivity testing, flushing, disinfection, and bacteriological testing**
 - (2) **Force main: flushing, hydrostatic pressure testing, tracer wire testing.**
 - (3) **Sewer main: flushing, cleaning and televising, pressure testing**
 - (4) **Lift stations (2): startups and controls testing**
 - (5) **Booster station: startup and controls testing**
 - (6) **Some types of testing will need to be suspended over winter if not completed in the near future.**

