

**2020 Street Reconstruction
Sandstone, Minnesota**

Project Update



SEH NO. SANST 149039

Project Contacts

SEH - Project Representative

STEVE ROSE
612.759.1544 (Cell)
srose@sehinc.com

SEH - Project Manager

GREG ANDERSON, PE
3535 Vadnais Center Drive
St. Paul, MN 55110
612.720.5882 (Cell)
ganderson@sehinc.com

A1 Excavating, Inc.

BRAD NIELSEN
Project Manager
8237 State Hwy 64
P.O. Box 90
Bloomer, WI 54724
715.568.4141 ext 219 (Office)
bnielsen@a1excavating.com

City of Sandstone

KATHY GEORGE
City Administrator
119 4TH St.
Sandstone, MN 55072
320.245.5241 (Office)
administrator@sandstonemn.com

Check out project web page for updates:

<http://www.sehinc.com/sandstone>

October 9, 2020 | Project Update No. 13

Project Schedule

- The first lift of bituminous pavement has been placed on all project streets.
- We understand construction has been an inconvenience – we have appreciated your patience as we work to improve the City's streets!

Next Week's Anticipated Work

- Boulevard restoration and seeding will be finished up on all streets.
- A1 will be installing new castings on manholes and raising the valve boxes to their final elevation.
- The final bituminous pavement layer on all project streets is planned to occur late in the week of October 19th.
- If you have any questions regarding the project, please call Steve Rose at 612.759.1544.

Street's Closed to thru Traffic -

- The project streets should remain open, with the exception of short term closures.
- Watch for future project updates!