

2020 Street Reconstruction
Sandstone, Minnesota

Project Update



SEH NO. SANST 149039

Project Contacts

SEH - Project Representative

STEVE ROSE
612.759.1544 (Cell)
srose@sehinc.com

SEH - Project Manager

GREG ANDERSON, PE
3535 Vadnais Center Drive
St. Paul, MN 55110
612.720.5882 (Cell)
ganderson@sehinc.com

A1 Excavating, Inc.

BRAD NIELSEN
Project Manager
8237 State Hwy 64
P.O. Box 90
Bloomer, WI 54724
715.568.4141 ext 219 (Office)
bnielsen@a1excavating.com

City of Sandstone

KATHY GEORGE
City Administrator
119 4TH St.
Sandstone, MN 55072
320.245.5241 (Office)
administrator@sandstonemn.com

Check out project web page for updates:

<http://www.sehinc.com/sandstone>

September 11, 2020 | Project Update No. 9

Project Schedule

- New storm sewer piping has been completed in 5th Street
- All pipe work has now been completed on the project.
- Driveway access should open for all driveways by end of day Friday September 11th.
- We understand construction will be an inconvenience – we appreciate your patience as we work to improve the City's streets!

Next Week's Anticipated Work

- Starting Monday, September 14th – First Street, Division Street, Pine Avenue, Washington Street and Minnesota Street will receive their first lift of new bituminous pavement.
- Bituminous driveways will be patched behind new concrete curb.
- Concrete curb & gutter on remaining project streets will be placed the week of September 21st.
- If you have special access issues ie – medical deliveries, meal delivery, etc. please let Steve Rose know to help accommodate those - 612.759.1544.

Street's Closed to thru Traffic -

- The project streets should remain open, with the exception of short term closures. Even with streets open, PLEASE avoid a street currently under construction if possible
- Watch for future updates on street closures