

**2020 Street Reconstruction
Sandstone, Minnesota**

Project Update



SEH NO. SANST 149039

Project Contacts

SEH - Project Representative

STEVE ROSE
612.759.1544 (Cell)
srose@sehinc.com

SEH - Project Manager

GREG ANDERSON, PE
3535 Vadnais Center Drive
St. Paul, MN 55110
612.720.5882 (Cell)
ganderson@sehinc.com

A1 Excavating, Inc.

BRAD NIELSEN
Project Manager
8237 State Hwy 64
P.O. Box 90
Bloomer, WI 54724
715.568.4141 ext 219 (Office)
bnielsen@a1excavating.com

City of Sandstone

KATHY GEORGE
City Administrator
119 4TH St.
Sandstone, MN 55072
320.245.5241 (Office)
administrator@sandstonemn.com

Check out project web page for updates:

<http://www.sehinc.com/sandstone>

September 25, 2020 | Project Update No. 11

Project Schedule

- All new concrete curb & sidewalk has been completed.
- We understand construction has been an inconvenience – we have appreciated your patience as we work to improve the City's streets!

Next Week's Anticipated Work

- Starting Monday, September 28th A1 will be prepping the remaining gravel streets for their first lift of bituminous pavement.
- Bituminous paving of the remaining gravel streets is expected by October 2nd.
- Boulevard restoration and seeding will occur once the first bituminous layer is on all streets.
- If you have any questions regarding the project, please call Steve Rose at 612.759.1544.

Street's Closed to thru Traffic -

- The project streets should remain open, with the exception of short term closures. Even with streets open, PLEASE avoid unpaved streets if possible
- Watch for future project updates!