

**2020 Street Reconstruction  
Sandstone, Minnesota**

# Project Update



SEH NO. SANST 149039

## Project Contacts

### SEH - Project Representative

STEVE ROSE  
612.759.1544 (Cell)  
[srose@sehinc.com](mailto:srose@sehinc.com)

### SEH - Project Manager

GREG ANDERSON, PE  
3535 Vadnais Center Drive  
St. Paul, MN 55110  
612.720.5882 (Cell)  
[ganderson@sehinc.com](mailto:ganderson@sehinc.com)

### A1 Excavating, Inc.

BRAD NIELSEN  
Project Manager  
8237 State Hwy 64  
P.O. Box 90  
Bloomer, WI 54724  
715.568.4141 ext 219 (Office)  
[bnielsen@a1excavating.com](mailto:bnielsen@a1excavating.com)

### City of Sandstone

KATHY GEORGE  
City Administrator  
119 4TH St.  
Sandstone, MN 55072  
320.245.5241 (Office)  
[administrator@sandstonemn.com](mailto:administrator@sandstonemn.com)

Check out project web page for updates:

<http://www.sehinc.com/sandstone>

October 2, 2020 | Project Update No. 12

## Project Schedule

- All new concrete curb & sidewalk has been completed on the project.
- We understand construction has been an inconvenience – we have appreciated your patience as we work to improve the City's streets!

## Next Week's Anticipated Work

- Starting Tuesday, October 6<sup>th</sup> – the remaining gravel streets will receive their first layer of new bituminous pavement.
- The final bituminous pavement layer on all project streets is planned to occur before the end of October.
- Boulevard restoration and seeding will occur once the first bituminous layer is on all streets.
- If you have any questions regarding the project, please call Steve Rose at 612.759.1544.

## Street's Closed to thru Traffic -

- The project streets should remain open, with the exception of short term closures.
- Watch for future project updates!