

2020 Street Reconstruction
Sandstone, Minnesota

Project Update



SEH NO. SANST 149039

Project Contacts

SEH - Project Representative

STEVE ROSE
612.759.1544 (Cell)
srose@sehinc.com

SEH - Project Manager

GREG ANDERSON, PE
3535 Vadnais Center Drive
St. Paul, MN 55110
612.720.5882 (Cell)
ganderson@sehinc.com

A1 Excavating, Inc.

BRAD NIELSEN
Project Manager
8237 State Hwy 64
P.O. Box 90
Bloomer, WI 54724
715.568.4141 ext 219 (Office)
bnelsen@a1excavating.com

City of Sandstone

KATHY GEORGE
City Administrator
119 4TH St.
Sandstone, MN 55072
320.245.5241 (Office)
administrator@sandstonemn.com

Check out project web page for updates:

<http://www.sehinc.com/sandstone>

September 18, 2020 | Project Update No. 10

Project Schedule

- All new curb placement has been completed.
- Driveway aprons and new sidewalk connections will be completed by September 23rd.
- Driveway access should open for all driveways by end of day Friday September 25th.
- We understand construction will be an inconvenience – we appreciate your patience as we work to improve the City's streets!

Next Week's Anticipated Work

- Starting Monday, September 21st - 5th Street (Park to Main), Court Avenue (TH 123 to Minnesota) and the remainder of Pine Avenue will be graded for bituminous pavement.
- Bituminous paving of the above streets is expected by September 29th.
- Bituminous driveways will be patched behind new concrete curb.
- If you have any questions regarding the project, please call Steve Rose at 612.759.1544.

Street's Closed to thru Traffic -

- The project streets should remain open, with the exception of short term closures. Even with streets open, PLEASE avoid a street currently under construction if possible
- Watch for future updates on street closures