	2016								2017					
	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE
IMJR	**Data Collection** Traffic Counts Crash History	**Existing Conditions Analysis** Analyze Existing Conditions Develop and Analyze Future Traffic Volumes		**Develop Conceptual Interchange and SD 11 Scenarios** Review Traffic Operations and Constructability		**Determine and Refine Interchange and SD 11 Build Options** Analyze Traffic Operations and Safety of Build Options Review Constructability **Draft IMJR**		**Study Advisory Review of DRAFT IMJR**	**Refine IMJR**	**FHWA Review of IMJR**		**Prepare Final IMJR**		
												Approved IMJR		
ENVIRONMENTAL ASSESSMENT	**Identify Study Area** **Agency Scoping and Coordination Draft Purpose and Need**			**Conduct Field Studies Refine Purpose and Need**		**Initial Impact Analysis** **Draft EA**		**Study Advisory Review of DRAFT EA**	**Refine EA**	**FHWA Review of EA**		**Prepare and Release EA for Public Availability**	**Address Comments & Prepare Final EA**	**FONSI**
PUBLIC OUTREACH				**PUBLIC MEETING #1** Stakeholder and Property Owner Meeting #1 Issues and Needs Existing Conditions Purpose and Need			**PUBLIC MEETING #2** Stakeholder and Property Owner Meeting #2 Interchange Concepts Recommend Build Options						**PUBLIC MEETING #3** Present EA Recommendations and Obtain Public Comments	